COMPLETION REPORT

1	Name of the work	*Improvements to CC road and drain at 6th cross and other cross road besides of Sub division Office ward no. 14*
2	Sanctioned Estimate No. & Date	BBMP/EE/DZ/TS/439/2017-18 21-12-2017
3	Head of Account which is chargeable	P-3329
4	Instrument Order NO. & Date	BBMP/EE/DD/WO/360/2017-18 26-03-2018
5	Name Of Contractor	KRIDL
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	—
7	Measurement recorded in	MB NO: 620/2017-18
8	Check Measurement of the Asst	61914 To 61918
9	Name of the office/official in charge of the work	Bagalagunte Sub-Division
10	a) Asst. Eng/junior Eng	D.S. Manjunath
	b) Asst. Exe Engineer	Shivakumar Vadeyar

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
20-00 lakhs	19,99,024-00	—	976-00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.
W 14

ASSISTANT EXECUTIVE ENGINEER
ಬಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ದಾಸರಹಳ್ಳಿ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.